



2024 Johnson Creek Gosdeck Crossing Construction Weekly Construction Update Update #2 (05/17/2024)

Work Completed Week of Starting: 5/13/2024 Ending: 5/17/2024

- Clearing and grubbing of existing vegetation.
- Mulching of removed vegetation.
- Installation of erosion control practices such as silt fences, tracking pads, and turbidity barriers in preparation for earthwork activities.

Work Scheduled for Week of Starting: 5/20/2024 Ending: 5/24/2024

- Clearing and grubbing of existing vegetation in the flood storage area.
- Stripping topsoil in preparation for borrow application.

Contract Completion Date: 10/15/2024

Resident Project Representative Contact Information:

Christian Moring
262-665-3012
christian.moring@stantec.com

Village Contact Information:

Kyle Ellefson
920-699-2296
kylee@johnsoncreekwi.org



Northern portion of the project site (south of Chapel Hill Drive), cleared of vegetation



Mulching of the removed vegetation.