



2024 Johnson Creek Gosdeck Crossing Construction

Weekly Construction Update

Update #21 (10/4/2024)

Work Completed Week of Starting: 9/30/2024 Ending: 10/4/2024

- Bridge approach slabs reinforcing and forming.
- Grading and backfilling in preparation for the bridge approach slab work.
- Housekeeping, equipment transfer.

Work Scheduled for Week of Starting: 10/7/2024 Ending: 10/11/2024

- Parapet walls forming, reinforcing, pouring.
- Finalizing storm sewer.

Estimated Contract Completion Date: 06/13/2025

Village Engineer Contact Information: Christian Moring
262-665-3012
christian.moring@stantec.com

Resident Engineer Contact Information: Bill Davis
608-621-0533
William.Davis@stantec.com


Village Contact Information:
Kyle Ellefson
920-699-2296
villageadministrator@vi.johnsoncreek.wi.gov



Village Of Johnson Creek



Approach slab steel reinforcement.



Approach slab after concrete pour.